

Airspace Change Proposal Indicative Timelines – Change Sponsor Update Request Form

CAP 1616 requires change sponsors to submit a timeline for their airspace change proposal (Level 0's are exempt) to the CAA so that it can be reviewed and agreed accordingly. In agreeing a timeline, the CAA is making a commitment to deliver the decision timeframes as specified in CAP 1616 for each of the four Gateway sign-offs, and for the decision on the final proposal, subject to the change sponsors meeting their own commitments.

This form should be used by the change sponsor to formally request an update to airspace change proposal timelines that have previously been presented to/and agreed with the CAA.

The change sponsor is required to publish a record of this form, including the latest indicative dates, on the Airspace Change Portal at the following points in the process (major timeline updates can and should be published outside of this as required):

- DEFINE Gateway
- DEVELOP & ASSESS Gateway
- CONSULT Gateway
- Step 4B: Submit Proposal to CAA
- DECIDE Gateway

| | STATUS | PREVIOUSLY AGREED DATE | PROPOSED REVISED DATE |
|---------------------------|-----------|------------------------|-----------------------|
| DEFINE Gateway* | Confirmed | 26/04/19 | |
| DEVELOP & ASSESS Gateway* | Expected | 30/08/19 | 29/11/19 |
| CONSULT Gateway | Expected | 29/11/19 | 28/02/20 |
| Formal ACP Submission | Expected | 23/04/20 | 25/09/20 |
| DECIDE Gateway | Expected | 27/08/20 | 02/02/21 |
| Target AIRAC | Expected | 13/2020 | 05/2021 |

* date not required for Temporary Airspace Change Proposals and/or Airspace Trials.

ACP Reference Number (ACP-YYYY-NNN): ACP-2018-65

Change Sponsor Name: NATS and London Luton Airport

Please briefly explain the need to revise the timelines below:

Comprehensive stakeholder engagement and options development for Stage 2 will continue past original August deadline through Sept, then Oct for feedback collation and design review for Nov Stage 2 gateway. Stage 3 Consult gateway planned for Feb 2020, with consultation launch expected mid-March.

For CAA use only

Revised timelines ~~reviewed~~/ accepted by (position): Airspace Regulator (Technical)

Date: 16/09/19