

Airspace Change Proposal Indicative Timelines – Change Sponsor Update Request Form

CAP 1616 requires change sponsors to submit a timeline for their airspace change proposal (Level 0's are exempt) to the CAA so that it can be reviewed and agreed accordingly. In agreeing a timeline, the CAA is making a commitment to deliver the decision timeframes as specified in CAP 1616 for each of the four Gateway sign-offs, and for the decision on the final proposal, subject to the change sponsors meeting their own commitments.

This form should be used by the change sponsor to formally request an update to airspace change proposal timelines that have previously been presented to/and agreed with the CAA.

The change sponsor is required to publish a record of this form, including the latest indicative dates, on the Airspace Change Portal at the following points in the process (major timeline updates can and should be published outside of this as required):

- DEFINE Gateway
- DEVELOP & ASSESS Gateway
- CONSULT Gateway
- Step 4B: Submit Proposal to CAA
- DECIDE Gateway

	STATUS	PREVIOUSLY AGREED DATE	PROPOSED REVISED DATE
DEFINE Gateway*	Complete	20/12/19	20/12/19
DEVELOP & ASSESS Gateway*	Expected	29/05/20	27/11/20
CONSULT Gateway	Expected	27/11/20	28/05/21
Formal ACP Submission	Expected	01/07/21	28/01/22
DECIDE Gateway	Expected	01/03/22	25/03/22
Target AIRAC	Expected	03/2022	07/2022

* date not required for Temporary Airspace Change Proposals and/or Airspace Trials.

ACP Reference Number (ACP-YYYY-NNN): ACP-2019-44

Change Sponsor Name: East Midlands Airport Plc

Please briefly explain the need to revise the timelines below:

In order to ensure that the requirements in CAP 1616 are fully achieved - detailed planning of the Develop and Assess Gateway has been completed resulting in delays to the previously agreed dates.

For CAA use only

Revised timelines reviewed / accepted by (position): Principal Airspace Regulator

Date: 11/03/20